

May Progress Summary & Estimated Timelines

Project webpage: water.phila.gov/20464



Project #20464 Chelten / Maplewood

Project #20464 Chelten / Maplewood is underway to replace water mains in the Germantown neighborhood in Northwest Philadelphia. **PWD anticipates all services and restoration to be completed by July 2024.**

Installing new water pipes that carry water to homes and businesses increases service reliability and reduces the chance of breakages. Green Stormwater Infrastructure (GSI) systems are also being installed on E. Price St. and Wayne St. Learn more about GSI work at <https://water.phila.gov/green-city/>.

Construction Contact Information:

For worksite issues, contact **PWD Inspector Nasir Halayqeh**, on-site or nasir.halayqeh@phila.gov

Other construction contacts:

- Project Engineer Romeo Gjergji, Romeo.Gjergji@Phila.gov, 215-200-4413
- Division Engineer Nasser Albarouki, Nasser.Albarouki@phila.gov, 215-380-3881
- Construction Liaison Amy Hopf, water.construction@phila.gov

Construction Update:

Completed Streets:

1. **Maplewood Ave. from Greene St. to Wayne Ave:** All service connections and restoration complete
2. **Heiskell St. from E. Armat St. to E. Chelten Ave:** All service connections complete, street and trench restoration to be completed ASAP in May 2024
3. **E. Price St. from Baynton St. to Morton St:** All service connections complete, GSI work and street restoration to be completed end of May/early June 2024

In Progress Streets:

1. **Haines St. from Germantown Ave. to Dead End (south of McCallum St):**
 - a. Service connections to the new main are underway, expected to be complete mid-May 2024
 - b. Street and trench restoration to follow
2. **Wayne Ave. from W. Coulter St. to W. Chelten Ave:**
 - a. Service connections to new main and green stormwater infrastructure (GSI) system to be installed in May 2024, restoration will follow
3. **Wayne & Chelten Intersection:** to be completed and paved early to mid May
4. **W. Chelten Ave. from Germantown Ave. to Wayne Ave:**
 - a. Service connections to the new main expected to take place in May & June 2024
 - b. Street and trench restoration to be follow
5. **Greene & Chelten Intersection:** to be completed and paved July 2024

Thank you for your community's patience as PWD completes this important infrastructure work!

Project webpage: water.phila.gov/20464